EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of drains, culverts and concrete roads in 3rd phase in ward no 04
2	Amount of work portion	965517
3	Estimated Cost	Rs.10.00
4	Name of Contractor	Jayanth T Gowda
5	Agreement no	No : 46/2014-15, dt:08/01/2015
6	No and date under which work order issued	No : 46/2014-15, dt:08/01/2015
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	21-07-2015
9	Date of receipt of application in the Sub Division office	31-07.2015
10	Extension granted if any	— NIL —
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	>50%
12	Work carried out during 1st extension	Remaing work

13	Work carries out during 2nd extension	—
14	Time now applied for	– 90 days –
15	Date of recommanding ime 2nd extension	–
16	Weather the original application of the contractor is enclosed	– Yes –
17	Balance of work remaining work	–
18	Probable time required for completion of remaining work	–
19	Cost work charged establishment charged on the work after the expairy original period	–
20	Weather notice as per clause of contract has been issued	– Yes –
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved with Penalty.
21	Remarks of the EE and the daily rate of penalty proposed	EOT May be Approved.

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer

EOT is granted to the extent of 115 days without penalty.

Chief Engineer,
Yelahanka Zone, Bangalore-92

13-11-16